

New Projects – Construction On going

Name of Project	Capacity (MW)	Project Cost (Rs in Cr)	Unit No.	Original date of commissioning	Expected/ Actual Date of attaining full load	Expected/ Actual Date of Commercial Operation
ANPARA	2X500	5358	U#6	12/04/11	30/10/14	-----
Stage-D			U#7	12/07/11	30/12/14	-----
MEJA-I	2x660	10830	U#1	30/04/16	June 16	September 2016
(in Jt Venture with NTPC - 49:51)			U#2	31/10/16	Dec 16	March 2017
TOTAL	2320	16188				

New Construction – On Drawing board

Name of Project	Capacity (MW)	Project Cost (Rs. In Cr.)	As on 01.01.2014					
			ETF Approval	Cabinet Approval	Land Availability	Water Availability	Coal Linkage	MO.E.F. Clearance
H'GANJ EXTN. - 2	1x660	4827	√	√	√	√	√	X
OBRA STAGE-C	2x660	8778	√	√	√	√	√	X
PANKI	1x660	4712	√	X	√	√	√	X
GHATAMPUR (In JV with Neyveli Lignite)	3x660	11128	√	√	X	√	X	X
TOTAL	4620	29445						