SIX MONTHLY COMPLIANCE REPORT OF ENVIRONMENTAL CLEARANCE



1X660 MW PANKI THERMAL POWER EXTENSION PROJECT

PANKI, DISTRICT-KANPUR (UTTAR PRADESH)

Submitted to:

MoEF&CC, New Delhi
Regional office of MoEF&CC, Lucknow
Central Pollution Control Board (CPCB), New Delhi
Regional office of the CPCB, Lucknow.
U P Pollution Control Board, Lucknow.

Submitted by
Uttar Pradesh Rajya Vidyut Utpadan Nigam Ltd.
7th Floor, Shakti Bhawan Extn.
14 Ashok Marg.
Lucknow-226001.

(Period: JAN 2020 - JUN 2020)

ZERO DATE for 1X660mw Panki Extn, Panki :31st March 2018. Scheduled completion period of the project is 46 Months, i.e. by Jan 2022. Site already handed over to the EPC Contractor M/S BHEL. Piling, pile cap work, Boiler erection work, Boundry wall work, Road work, Reservoir work, Ash dyke work etc are being done at site. Construction of Customer Site Office, Stores is in progress. Scheduled Project Completion is by Jan 2022.

SI. No.	Subject of	compliance
	Specific Conditions	Compliance Status
(1)	Environmental Management Plan and Project activities shall be implemented with the best available technology to have better operational systems so as to minimize the impact on environment	Shall be complied. ETP, STP are working for existing residential area. Provision for ESP, ETP, STP, AWRS is proposed for new plant. FGD and SCR shall be installed. Norms of zero discharge & emissions as per prescribed norms shall be followed.
(II)	Point-wise reply to the recommendation of the site visit of the Sub-committee is to be submitted.	Already Submitted.
(III)	In case any STPs are located within 50 km distance from the proposed Project, the treated water from the STPs shall be used in the plant.	MOU is signed between Panki PTS and Jal Nigam Kanpur. Treated water from Bingawa STP of Jal Nigam shall be used.TTP Work is under construction. 8 km pipeline has been laid out of 16 km.
(IV)	Plantation should be raised at the rate of 2,500 saplings per hectare. The tree species should be of local variety having hardened and broad leaves types. Plantation shall be preferred by using 2 years old seedlings than new seedlings for better survival of plantation.	Shall be complied. An order has been placed with U.P. Forest Deptt. on 20 th March 2018. Payment released for Plantation of Phase I. Plantation started in Aug'18. 13750 saplings already planted.
(V)	Alternate technology may be explored for utilization of fly ash such as road making, etc. by using geo-polymer based technology.	Shall be complied. Alternate technologies being explored.
(VI)	Affected People (PAP') be carried out on a long-term basis for their livelihood generation. Report is to be submitted within 3 months to the Ministry from the date of issuance of environmental clearance.	Skill mapping already carried out and report submitted.
(VII)	Modern methods of agriculture organic forming, compost/vermiculture making and utilization, drip/direct to root irrigation) to be	Shall be complied. Correspondences being made with UP agriculture department,

	promoted in and around the Project area.	
(VIII)	Details of expenditure made toward implementation of CSR activity shall be provided.	Prospects of CSR Activity Prepared by IIT Kanpur. The same shall be implemented over the prescribed span of five years as per approval of District administration Kanpur.
(IX)	While implementing CSR, the following shall be adopted:	Processes for Execution of CSR activities already initiated.
A	Proper skill based training/long term livelihood revenue generation be created for enabling women empowerment.	Shall be complied.
В	Computer facilities may be provided in the school along with a trained computer teacher to inculcate computer skill among the youths.	Being explored.
С	Water supply provisions shall be made for all the bio-toilets under Swachh Bharat Abhiyan.	Shall be complied.
D	Preventive health programme may be preferred than the curative health programme such as nutrition development of small children in and around the project.	Being explored.
(X)	Approved action plan prepared by SPCB in respect of Kanpur Critically Polluted Area shall be regularly implemented and monitored the pollution levels in the project and surrounding areas.	Shall be complied. In reference to old closed units, Kanpur action Plan got complied up to the full satisfaction of the District Administration / SPCB.
(XI)	Compliance of EC conditions, E(P) Act, 1986, Rules and MoEF&CC	Environment Officer is nominated for implementation & necessary
(XII)	Cycle of Concentration (COC) of at- least 6.0 shall be achieved by setting up of RO for treating cooling tower blow-down water.	Shall be complied.
(XIII)	MoEF&CC Notification S.O. 3305(E) dated 7.12.2015 shall be implemented with respect to specific water consumption, zero liquid discharge and revised emission standards. The PM, SO2, NOx and Hg emissions shall not exceed 30mg/Nm3, 100 mg/Nm³,	Shall be complied.

	100 mg/Nm ³ and 0.03 mg/Nm ³	
	respectively. The specific water	
	consumption shall not exceed 2.5	
	m ³ /MWh and zero wastewater	
	discharge shall be achieved.	
(XIV)	MoEF&CC Notification G. S.R 02(E)	Shall be complied.
	dated 2.1.2014 regarding use of	
	raw or blended or beneficiated or	
	washed coal with ash content not	
	exceeding 34% shall be complied	
	with, as applicable	
(XV)	MoEF&CC Notifications on flyash	Shall be complied.
	utilization S.O. 763(E) dated	
	14.09.1999, S.O. 979(E) dated	
	27.08.2003, S.O. 2804(E) dated	
	3.11.2009, S.O. 254(E) dated	
	25.01.2016 and subsequent	
	amendments shall be complied	
	with.	
(XVI)	Separate Environmental Clearance	Not Needed.
	may be obtained for the proposed	
	Township as applicable under EM	
	Notification 2006.	
(XVII)	Vision document specifying	Already submitted.
	prospective plan for the site shall be	
	formulated and submitted to the	
	Regional Office of the Ministry	
	within six months.	
(XVIII)	Harnessing solar power within the	Shall be complied.
	premises of the plant particularly at	Agencies for installation of Grid
	available roof tops shall be carried	connected Solar PV System, being
	out and status of implementation	explored. Status of implementation
	including actual generation of solar	including actual generation of solar
	power shall be submitted along with	power shall be submitted
	half yearly monitoring report.	accordingly.
/VIV\	A long town study of wedle	Chall be complied
(XIX)	A long term study of radio activity	Shall be complied.
	and heavy metals contents on coal	
	to be used shall be carried out	
	through a reputed institute and	
	results thereof analyzed every two	
	year and reported along with	
	monitoring reports. Thereafter	
	mechanism for an in-built	
	continuous monitoring for radio	
	activity and heavy metals in coal	
	and fly ash (including bottom ash)	
VV	shall be put in place.	Chall be complied
XX	Online continuous monitoring	Shall be complied. Provision for online continuous
	system for stack emission, ambient air and effluent shall be installed.	
	an and emident shall be installed.	monitoring system is there in EPC Contract.
		Oonitaot.

xxi	High Efficiency Electrostatic	Under Construction.
	Precipitators (ESPs) shall be installed to ensure that particulate	
	emission does not exceed 30	
	mg/Nm3 or as would be notified by	
	the Ministry, whichever is stringent.	
	Adequate dust extraction system	
	such as cyclones/bag filters and	
	water spray system in dusty areas	
	such as in coal handling and ash handling points, transfer areas and	
	other vulnerable dusty areas shall	
	be provided along with an	
	environment friendly sludge	
	disposal system.	
xxii	Adequate dust extraction system	Shall be complied.
	such as cyclones/ bag filters and	Provision is there in EPC Contract.
	water spray system in dusty areas	
	such as in coal handling and ash handling points, transfer areas and	
	other vulnerable dusty areas shall	
	be provided.	
xxiii	Monitoring of surface water quantity	Shall be complied.
	and quality shall also be regularly	
	conducted and records maintained.	
	The monitored data shall be submitted to the Ministry regularly.	
	Further, monitoring points shall be	
	located between the plant and	
	drainage in the direction of flow of	
	ground water and records	
	maintained. Monitoring for heavy	
	metals in ground water shall also be	
	undertaken and results/findings submitted along with half yearly	
	monitoring report.	
xxiv	A well designed rain water	Shall be complied.
	harvesting system shall be put in	Provision for a suitably designed
	place within six months, which shall	rain water harvesting system is
	comprise of rain water collection	there in EPC Contract.
	from the built up and open area in	
	the plant premises and detailed record kept of the quantity of water	
	harvested every year and its use.	
XXV	No water bodies including natural	No Natural water body is there
	drainage system in the area shall	inside Plant Area.
	be disturbed due to activities	
	associated with the setting	
	up/operation of the power plant.	0 (
xxvi	Additional soil for leveling of the	Surface is leveled.
	proposed site shall be generated within the sites (to the extent	Leveling not needed.
	possible) so that natural drainage	
	possible, so that hataral drainage	

	system of the area is protected and	
xxvii	improved. Fly ash shall be collected in dry form and storage facility (silos) shall be provided. Mercury and other heavy metals (As, Hg, Cr, Pb etc.) shall be monitored in the bottom ash. No ash shall be disposed off in low lying area.	Shall be complied.
xxviii	No mine void filling will be under taken as an option for ash utilization without adequate lining of mine with suitable media such that no leachate shall take place at any point of time. In case, the option of mine void filling is to be adopted, prior detailed study of soil characteristics of the mine area shall be undertaken from an institute of repute and adequate clay lining shall be ascertained by the State Pollution Control Board and implementation done in close co-ordination with the State pollution Control Board.	Shall be complied.
xxix	Fugitive emission of fly ash (dry or wet) shall be controlled such that no agricultural or non-agricultural land is affected. Damage to any land shall be mitigated and suitable compensation provided in consultation with the local Panchayat.	Shall be complied.
xxx	Green Belt consisting of three tier of plantations of native species all around plant and at least 50m width shall be raised. Wherever 50 m width is not feasible a 20 m width shall be used and adequate justification shall be submitted to the Ministry. Tree density shall not be less than 2500 per ha with survival rate not less than 80 %.	with Forest department is under process.
xxxi	Green belt shall also be developed around the Ash Pond over and above the Green Belt around the plant boundary.	Green belt has already been developed & maintained around Ash Pond, as per standards.
xxxii	The project proponent shall form date a well laid Corporate Environment Policy and identify and designate responsible officers at all levels of its hierarchy for ensuring adherence to the policy and	Shall be complied. Well laid Corporate Environment Policy of UPRVUNL is there with designated officers responsible for ensuring adherence to the policy and compliance of EC conditions

	compliance conditions stipulated in this clearance letter and other applicable environmental laws and regulations.	along with other applicable environmental laws and regulations.
xxxiii	CSR schemes identified on need based assessment shall be implemented in consultation with the village Panchayat and the District Administration starting from the development of project itself As part of CSR prior identification of local employment youth and eventual employment in the project after imparting relevant training shall be also undertaken. Company shall provide separate budget for community development activities and income generating programmers.	Prospects of CSR Activity identified and Prepared by IIT Kanpur, Activities shall be implemented in consultation with district Administration and budget has been approved by BOD.
xxxiv	For proper and periodic monitoring of CSR activities, a CSR committee or a Social Audit committee or a suitable credible external agency shall be appointed. CSR activities shall also be evaluated by an independent external agency. This evaluation shall be both concurrent and final.	Shall be complied. CSR committee with nominee of district administration (CDO rank) is already there for monitoring and execution of CSR activities.
	General Conditions:	Compliance Status
i	The treated effluents conforming to the prescribed standards only shall be re-circulated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed	Shall be complied.
ii	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising green belt/plantation.	Shall be complied. STP already installed for colony and is in working condition. For new plant ,new STP will be constructed soon.
iii	Adequate safety measures shall be provided in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season. Copy of these measures with a full details along with location plant layout shall be submitted to the Ministry as well as to the Regional Office of the	Shall be complied.

iv	Storage facilities for auxiliary liquid	Shall be complied.
	fuel such as LDO/ HFO/LSHS shall	·
	be made in the plant area in	
	consultation with Department of	
	Explosives, Nagpur. Sulphur	
	content in the liquid fuel will not	
	exceed 0.5%. Disaster	
	Management Plan shall be	
	prepared to meet any eventuality in	
	case of an accident taking place	
V	due to storage of oil. First Aid and sanitation	Being complied.
V	arrangement shall be made for the	Being complied.
	drivers and other contract workers	
	during construction phase.	
vi	Noise levels emanating from	Shall be complied.
••	turbines all be so controlled such	
	that the noise in the work zone shall	
	be limited to 85dB(A) from source.	
	For people working in the high	
	noise area, requisite personal	
	protective equipment like	
	earplugs/ear muffs etc. shall be	
	provided. Workers engaged in noisy	
	areas such as turbine area, air	
	compressors etc shall be	
	periodically examined to maintain	
	audiometric record and for	
	treatment for any hearing loss	
	including shifting to non noisy/less noisy areas.	
vii	Regular monitoring of ambient air	Shall be complied.
	ground level concentration of SO2,	
	NOx, PM2.5 & PM10 and Hg shall	
	be carried out in the impact zone	
	and records maintained. If at any	
	stage these levels are found to	
	exceed the prescribed limits,	
	necessary control measures shall	
	be provided immediately. The	
	location of the monitoring stations	
	and frequency of monitoring shall	
	be decided in consultation with	
	SPCB. Periodic reports shall be	
	submitted to the Regional Office of	
	this Ministry. The data shall also be	
viii	put on the website of the company. Utilization of 100% Fly Ash	Shall be complied
VIII	Utilization of 100% Fly Ash generated shall be made from 4th	Shall be complied.
	year of operation. Status of	
	implementation shall be reported to	
	the Regional Office of the Ministry	
	from time to time.	

ix	Provision shall be made for the housing of construction labour (as applicable) within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.	Being complied.
X	The project proponent shall advertise in at least two local newspapers widely circulated in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/Committee and may also be seen at the Website of MoEF&CC at http://envfor.nic.in .	Complied, (copies already submitted).
xi	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, ZilaParisad / Municipal Corporation, urban local Body and the Local NQO, if any, from whom suggestions/representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the Company by the proponent.	Complied, (copies already submitted).
xii	The proponent shall upload the status of compliance of the stipulated environmental clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MOEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollutant levels namely; SPM, RSPM (PM 2.5 & PM10), SO2, NO (ambient levels as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the public domain.	Being complied for EC Status. Shall be complied for Stack Emissions in future.

xiii	The environment statement for each financial year ending 31st March in Form V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Offices of the Ministry by e-mail.	Shall be complied.
xiv	The project proponent shall submit six monthly reports on the status of the implementation of the stipulated environmental safeguards to MoEF&CC, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The project proponent shall upload the status of compliance of the environmental clearance conditions on their website and update the same periodically and simultaneously send the same by email to the Regional Office, MoEF&CC.	Being complied.
XV	The progress of the project shall be submitted to CEA on six monthly basis.	Being complied.
xvi	Regional Office of the MoEF&C will monitor the implementation of the stipulated conditions. A complete set of documents including Environmental Impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project proponent will up-load the compliance status in their website and up-date the same from time to time at least six monthly basis. Criteria pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the power plant.	Being complied.

xvii	Separate funds shall be allocated or implementation of environmental protection measures along with item-wise break-up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purposes and year-wise expenditure should be reported to the ministry.	Shall be complied.
xviii	The project authorities shall inform the Regional Office as well as the Ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the dates of start of land development work and commissioning of plant.	Shall be complied.
xix	Full cooperation shall be extended to the Scientists/Officers from the Ministry / Regional Office of the Ministry /CPCB / SPCB who would be monitoring the compliance of environmental status.	Being complied.
С	An as built or as completed report on EMP to be submitted stating the scope/extent of work envisaged in the EIA along with estimated cost vis a vis the actual completed works and cost incurred. A certificate/ completion certificate accordingly ,shall have to be submitted before commissioning of TPP.	Shall be complied.

Rajeev Kumar
Executive Engineer & Environment Officer
Panki TPS