SIX MONTHLY COMPLIANCE REPORT OF ENVIRONMENTAL CLEARANCE



2X660 MW JAWAHARPUR THERMAL POWER PROJECT MALAWAN, DISTRICT-ETAH

Submitted to:-

MoEF&CC, New Delhi
Regional office of MoEF&CC, Lucknow
Central Pollution Control Board (CPCB), New Delhi
Regional office of the CPCB, Lucknow.
UP Pollution Control Board,Lucknow.

Submitted by:-

Chief Engineer (Civil-New Projects)
U.P. Rajya Vidyut Utpadan Nigam Ltd.
7th Floor, Shakti Bhawan Extention
14-Ashok Marg,
Lucknow-226001

(Period: - Jan, 2026 – June,2026)

NAME OF THE PROJECT: - 2X660MW COAL BASED SUPER CRITICAL, JAWAHARPUR THERMAL POWER PROJECT AT MALAWAN, DIST – ETAH UTTAR PRADESH BY U.P. RAJYA VIDYUT UTPADAN NIGAM LTD.

Reference: Environmental Clearance vide no. J- 13012/17/2015-IA.I(T) Date:-20.10.16

Period of compliance Report: **January, 2026 to June, 2026**

A) Specific conditions:

Sl.No.	Subject of compliance	Updated status for period of Jan, 2026 to Jun, 2026
i)	The PP shall take up the matter regarding compensation to the remaining land oustees with the District Administration and ensure that the Etah town & its nearby areas for the proposed TPP.	The Project Proponent (PP) has deposited the complete amount of Rs. 63.25 Crores to District Administration towards compensation of plant land, out of which approx. 92% of compensation has been successfully distributed by District Administration and remaining 8% amunt is pending due to various pending land ownership/court cases related issues.
ii)	The PP shall carry out detailed/feasibility study to treat and utilize sewage water from the Etah town & its nearby areas for the proposed TPP.	The total availability of treated sewage water to JTPP does not meet the minimum prescribed criteria (i.e., 30% of the total water requirement of JTPP). Accordingly, the process has been initiated to seek exemption from the aforesaid condition.
iii)	The PP shall optimize the use of consumptive water by utilizing appropriate technology, as per CEA/ MoEF&CC Norms, approximately 38 cusecs and surrender remaining 15 cusecs to UP Irrigation department.	JTPP is designed as per CEA/MoEF&CC norms with maximum water consumption of 2.5 m^3/MWh and ZLD compliance. The total water requirement is 38 cusecs, duly allocated by the U.P. Irrigation Department, while the remaining 15 cusecs has been surrendered.
iv)	Provision shall be made for storage of rain water and storm water for use in the plant to reduce further drawn from irrigation department.	Rain water Harvesting pond construction is completed as per provision.
v)	As committed FGD and SCR shall be installed in the proposed Thermal Power Plant.	Provision has already been made with the EPC Contract and accordingly work is under progress, 95% of FGD and 97% of SCR work completed.
vi)	Washed coal of <32% ash, 0.4% S shall be used. Coal transport will be through railways.	Shall be Complied
vii)	Ponds for collection of rain water in the surrounding area shall be developed for rain water conservation/ harvesting for ground water recharge and usage by villages.	Two ponds, one at Village Malawan (approx. 10 Ha) and another at Harchandpur Kala (approx. 9.5 Ha), have been developed for rainwater harvesting, groundwater recharge, and village use.
viii)	The pond ash shall also be utilize for PMGSY Road, National Highways, state Highways, conservation/ harvesting for ground water recharge and usage by	An order has been issued for lifting and utilization of 10 LMT of pond ash over three years. Efforts are being made for its maximum and sustainable utilization in PMGSY roads,

	villages.	National/State Highways, road construction, and other permissible infrastructure works, in accordance with applicable guidelines and regulatory provisions.
ix)	The PP shall explore feasibility of Air cooled condensers based on the guidelines of CFA.	Presently water cooled condensers has been installed as per contract.
x)	As committed, during construction phase of the TPP, CSR work worth Rs. 25.00 Crores shall be spent exclusively in five (05) gram Panchayats whose land has been acquired for the power plant. Balance Rs. 8.0 crores shall be spent in selected remaining villages within 10 Km radius in consultation with district authorities. The CSR budget during operational phase shall be earmarked as per the CSR policy of Govt. of India.	Under the District CSR Committee-approved programme, various welfare and infrastructure works have been completed/are under progress, including: • Street lights and RO plants in 05 villages; blanket distribution worth ₹4.00 lakh. • Health ATMs, CVC machines, OT/NICU equipment, oxygen plant and medical facilities. • Solar plants/street lights, motorized tricycles, Anganwadi and school smart-class facilities. • Rainwater harvesting systems, pond development/modification and water conservation works. • Community centres, ambulance services, generators and other village infrastructure. • Skill development programmes through RSETI and other miscellaneous welfare activities. Approximately ₹22.40 crore against ₹25 crore provision for 05 villages and ₹6.66 crore against ₹8 crore provision within a 10-km radius has been spent/released under CER activities. Remaining works are under progress in consultation with the district authorities.
xi)	Vision document specifying prospective plant for the site shall be formulated and submitted to the Regional office of the Ministry within six Months.	JTPP is in the process of preparing the Vision Document specifying the prospective plan for the site. The same shall be formulated and submitted to the Regional Office of MoEF&CC in due course.
xii)	Harnessing solar power within the premises of the plant particularly at available roof tops shall be carried out and status of implementation including actual generation of solar power shall be submitted along with half yearly monitoring report.	Installation of 1500 KV Solar power plant at available roof tops is under progress.

xiii)	A long term study of radio activity and heavy metals contents on coal to be analyzed every two year and reported along with monitoring reports. Thereafter mechanism for an in-built continuous monitoring for radio activity and heavy metals in coal and fly ash (including bottom ash) shall be put in place.	Shall be Complied shortly.
xiv)	Online continuous monitoring system for stack emission, ambient air and effluent shall be installed.	Installation and commissioning of Online continuous monitoring system is under progress.
xv)	High Efficiency Electrostatic Precipitators (ESPs) shall be installed to ensure that particulate emission does not exceed 30 mg/nm3 or as would be notified by the Ministry such as cyclones/bag filters and water spray system in dusty areas such ads in coal handing and ash handling points, transfer areas and other with an environment friendly sludge disposal system.	Provision has already been made in the contract for installation high efficiency ESPs. ESP of Unit #1 is completed. ESP of Unit#2 97% of work has been completed and work is under progress.
xvi)	The SO2, NOx and Hg emissions shall not exceed 100mg/Nm3, 100mg/Nm3and 0.03mg/Nm3 respectively.	Installation & commissioning of FGD and SCR is under progress.
xvii)	The specific water consumption shall not exceed 2.5 m3/MWh and zero waste water discharge shall be achieved.	Shall be Complied.
xviii)	Adequate dust extraction system such as cyclones/bag filters and water spray system in dusty areas such as in coal handing and ash handling point; transfer areas and other vulnerable dusty areas shall be provided.	Shall be Complied. Dust extraction system is in service. Sprinkling of water in construction area being done regularly.
xix)	COC of at least 5.0 shall be adopted.	Being complied.
xx)	Monitoring of surface water quantity and quality shall also be regularly conducted and records maintained. The monitored date shall be submitted to the Ministry regularly. Further, monitoring points shall be located between the plant and drainage in the drainage in the direction of flow of ground water and records maintained. Monitoring for heavy metals in ground water shall also be undertaken and results/findings submitted along with half yearly monitoring report.	JTPP is in the process of engaging a competent agency for regular monitoring of surface water and groundwater quality, including heavy metals, at designated locations. The monitoring results shall be maintained and submitted to MoEF&CC in due course.

xxi)	A well designed rain water harvesting system shall be put in place within six months, which shall comprise of rain water premises and detailed record kept of the quantity of water harvested every year and its use.	A rainwater harvesting pond with a storage capacity of approximately 50,000 m^3 has been constructed within the Power Project (PP) premises for rainwater conservation, storage, and groundwater recharge. Records of the quantity of rainwater harvested and its utilization shall be maintained by the PP.
xxii)	No water bodies including natural drainage system in the area shall be disturbed due to activities associated with the setting up/operation of the power plant.	No water bodies or natural drainage systems in the area have been disturbed due to the setting up or operation of the Power Plant.
xxiii)	Additional soil for leveling of the proposed site shall be generated with the sites (to the extent possible) so the natural drainage system of the area is protected and improved.	Site grading and leveling have been carried out considering the existing natural drainage pattern, with adequate storm-water drainage provisions to prevent obstruction and ensure proper rainwater discharge. Accordingly, the natural drainage system of the project area has been protected and improved.
xxiv)	Fly ash shall be collected in dry form and storage facility (soils) shall be provided. Mercury and other heavy metals (As. Hg. Cr. Pb etc.) shall be monitored in the bottom ash. No ash shall be disposed of in low lying area.	Being Complied. Lifting of 100% Fly Ash order has been issued to Cement Manufacturing Agency. Further, no ash is being disposed of in low-lying areas. Bottom ash/pond ash is managed in the designated ash disposal/utilization facilities, and efforts are being made for its progressive utilization in accordance with the applicable regulatory provisions.
xxv)	No mine void filling will be undertaken and an option for ash utilization without adequate lining of mines with suitable media such that no leachate shall take place at any point of time. In case, the option of mine void filling is to be adopted, prior detailed study of soil characteristics of the mine area shall be undertaken from an institute of repute and adequate clay lining shall be ascertained by the state Pollution control board and implementation done in close co-ordination with the State Pollution Control Board.	Shall be Complied. Provision of HDPE lining is already made in Ash Pond and work is under progress.
xxvi)	Fugitive emission of fly ash (dry or wet) shall be controlled such that no agricultural or non-agricultural land is affected. Damage to any land shall be mitigated and suitable compensation provided in consultation with the local Panchayat.	No damage to agricultural or non-agricultural land due to fugitive fly ash emission has been reported/observed at the project premises. In case of any such damage, necessary mitigation and compensation shall be undertaken in consultation with the concerned local Panchayat as per applicable provisions.
xxvii)	Green belt Consisting of three tiers of plantations of native species all around	Being Complied. Plantation in the project is done in the area 15

	plant and at least 50 m width shall be raised. Where ever 50 m width is not feasible a 20 m width shall be raised and adequate justification shall be submitted to the Ministry. The tree density shall not be lesser than 2500 per ha with survival rate not less than 80%.	Hectare of 1 to 3m height with survival rate of more than 80%. For compliance of Green belt development further tendering is under progress.
xxviii)	Green belt shall also be developed around the Ash Pond over and above the Green Belt around the plant boundary.	Provision already made and shall be complied.
xxix)	The project proponent shall formulate a well laid Corporate Environment Policy and indentify and designate responsible officers at all levels of its hierarchy for ensuring adherence to the policy and compliance with the condition stipulated in this clearance letter and other applicable environmental laws and regulations.	Being complied.
xxx)	CSR schemes indentified based on need based assessment shall be implemented in consultation with the village Panchayat and the District Administration starting from the development of project itself. As part of CSR project after imparting relevant training shall be also undertaken. Company shall provide separate budget for community development activities and income generating program.	Training in 06 trades (Silai, Agarbatti, Dairy, Vermi Compost, Candle) of 35nos in each batches are being provided through Rural Self Employed Training Institute (RSETI).
xxxi	For proper and periodic monitoring of CSR activities, a CSR committee or a Social Audit committee or a suitable credible external agency shall be appointed. CSR activities shall also be evaluated by an independent external agency. This evaluation shall be both concurrent and final.	As per the govt. Policy CSR work are being executed and monitored through District level CSR Committee under chairmanship of DM and as such Govt. orders are being completed.

B) General Conditions:

i)	The treated effluents conforming to the prescribed standards only shall be re-circulated and reused within the plant. Arrangements shall be made that effluents and storm water do not get mixed.	Provision has already been made with the EPC contract and work in progress.
ii)	A sewage treatment plant shall be provided (as applicable) and the treated sewage shall be used for raising greenbelt/plantation.	**A** Sewage Treatment Plant (STP) of 60 KLD capacity has been constructed within the Power Project (PP) premises for treatment of domestic sewage generated from the project facilities. The treated sewage shall be utilized, to the extent feasible, for greenbelt development, plantation and other permissible non-potable purposes

		within the project premises, thereby reducing the requirement for fresh water and promoting water conservation.
iii)	Adequate safety measures shall be provide in the plant area to check/minimize spontaneous fires in coal yard, especially during summer season, copy of these measures with full details along with location plant layout shall be submitted to the ministry as well as to the regional office of the ministry.	Being Complied. For fire and safety purpose CISF fire wing has been Deployed. Fire fighting System network is in progress.
iv)	Storage facilities for auxiliary liquid fuel such as LDO/HFO/LSHS shall be made in the plant area in consultation with department of explosives, Nagpur. Sulphur content in the liquid fuel will not exceed 0.5%. Disaster Management plan shall be prepared to meet any eventuality in case of an accident taking place due to storage of oil.	Clearance already obtained from concern department. Disaster Management Plan is Prepared.
v)	First aid and sanitation arrangements shall be made for the drivers and other contract workers during construction phase.	Provision has already been made with the EPC contract. Being Complied.
vi)	Noise levels emitting from turbines shall be so controlled such that the noise in the work zone shall be limited to 85dB(A) from source. For people working in the high noise area, requisite personal protective equipment like earplugs/ ear muffs etc. shall be provided. Workers engaged in noisy areas such as turbine area, air compressor etc. shall be periodically examined to maintain audiometric record and for treatment for any hearing loss including shifting to non-noisy/less noisy areas.	Being Complied. Noise levels in high-noise areas are controlled as per applicable norms. Earplugs/earmuffs are provided to workers and employees engaged in high-noise areas, including turbine and compressor areas.
vii)	Regular monitoring of ambient air ground level concentration of SO2 NOX, PM2.5 & PM10 and Hg shall be carried out in the impact zone and records maintained. if at any stage these levels are found to exceed the prescribed limits, necessary control measures shall be provided immediately. The location of the monitoring stations and frequency of monitoring shall be decided in consultation with SPCB. Periodic reports shall be submitted to the Regional Office of this Ministry. The data shall also be put on the website of the company.	Monthly third party testing is being done. AAQMS & CEMS installation & commissioning is under progress.

viii)	Utilization of 100% Fly ash generation shall be made from 4th year of operation. Status of implementation shall be reported to the Regional Office of the Ministry from time to time.	Shall be Complied. An LOI has been issued to an authorized cement manufacturing agency for 100% utilization of dry fly ash. The status of fly ash utilization shall be reported to the Regional Office of MoEF&CC as prescribed.
ix)	Provision shall be made for the housing of construction labour (as applicable) within the site with all necessary infrastructure and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. the housing may be in the form of temporary structures to be removed after the completion of the project.	Provision has already been made with the EPC contract. Being Complied.
x)	The project proponent shall advertise in at least two local newspaper widely circulation in the region around the project, one of which shall be in the vernacular language of the locality concerned within seven days from the date of this clearance letter, informing that the project has been accorded environmental clearance and copies of clearance letter are available with the State Pollution Control Board/committee and may also be seen at the website of MoEF & CC at http://envfor.nic.in	Complied
xi)	A copy of the clearance letter shall be sent by the proponent to concerned Panchayat, Zila Parisad/Municipal Corporation, Urban Local Body and the Local Body and the Local NGO, if any from whom suggestions/representation, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the company by proponent.	Complied
xii)	The proponent shall upload the status of compliance of the stipulated environmental clearance conditions. Including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, the respective Zonal Office of CPCB and the SPCB. The criteria pollution levels namely: SPM, RSPM (PM2.5 & PM10), SO2 NOx (ambient level as well as stack emissions) shall be displayed at a convenient location near the main gate of the company in the	Online display of AAQMS & CEMS data installation & commissioning is under progress

	public domain.	
xiii)	The environment statement of each financial year ending 31st March in form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986 as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental clearance conditions and shall also be sent to the respective Regional Officers of the Ministry by e-mail.	Shall be Complied
xiv)	The Project proponent shall submit six monthly reports on the status of the implementation of the stipulated environmental safeguards to MoEF&CC, its Regional Office, Central Pollution Control Board and State Pollution Control Board. The Project proponent shall uploaded the status of compliance of the environmental clearance conditions on their website and update the same periodically and simultaneously sent the same by e-mail to the Regional Office. MoEF&CC.	Being Complied
xv)	The progress of the project shall be submitted to CEA on six monthly basis.	Being complied
xvi)	Regional office of the MoEF & CC will monitor the implementation of the stipulated conditions. A complete set of documents including Environmental impact Assessment Report and Environment Management impact Assessment Report and Environment Management Plan along with the additional information submitted from time to time shall be forwarded to the Regional Office for their use during monitoring. Project Proponent will up-load the compliance status in their website and up-date the same from time to time at least six monthly bases. Criteria Pollutants levels including NOx (from stack & ambient air) shall be displayed at the main gate of the Power plant.	Shall be Complied
xvii)	Separate funds shall be allocated for implementation of environmental protection measures along with item wise	Fund is allocated for environmental protection measure in EPC Contract of Project such as Plantation of 33% of Project area being done,

	break up. These cost shall be included as part of the project cost. The funds earmarked for the environment protection measures shall not be diverted for other purpose and year-wise expenditure should be reported to the Ministry.	ESP, FGD, SCR and AWRS being installed for controlling SO2 NOX, CO & PM etc .
xviii)	The project authorities shall inform the Regional office as well as the ministry regarding the date of financial closure and final approval of the project by the concerned authorities and the date of start of land development work and commissioning of plant.	Shall be Complied
xix)	Full cooperation shall be extended to the Scientists/Officers from the Ministry/Regional Office of the Ministry/CPCB/SPCB who would be monitoring the compliance of environmental status.	Full co-operation is being ensured by PP.
c)	An as built or as completed report on EMP to be submitted stating the scope/extent of work envisaged in the EIA along with estimated cost vis-à-vis the actual completed works and cost incurred. A certificate/completion certificate accordingly, shall have to be submitted before commissioning of the TPP.	For air quality monitoring, pollutant such as SO2 NOX, CO & PM etc and parameter of waste water effluent such as pH, Temp and TDS shall be monitored and Data shall be transmitted online to CPCB Server.

30/07/2026

Nodal Officer
(Environment & Pollution Control Unit)
& Superintending Engineer, CMC-I
2X660 MW, JTPP, Malawan, Etah

कार्यालय प्रभागीय निदेशक सामाजिक वानिकी प्रभाग, एटा।

पत्रांकः— /14—1 एटाः दिनांकः 04—1— , 2016.

सेवामें,

अधिशाषी अभियन्ता,
जवाहर तापीय परियोजना
उ0प्र0 राज्य विधुत उत्पादन निगम लि0
मलावन—एटा।

विषयः— प्रस्तावित 5x660 मेगावाट जवाहर तापीय परियोजना ग्राम मलावन के निकट जिला एटा साइट स्थल की 10 कि.मी. के दायरे में राष्ट्रीय पार्क, वर्ड सेंचुरी इत्यादि के सम्बन्ध में।

संन्दर्भः— आपका पत्रांक 03/जा.नि.वि.ख.तृ/ दिनांक 01.01.2016

विषयक क्रम में अवगत कराना है कि तापीय विधुत निगम लि0 के अर्न्तगत 2x660 मेगावाट जवाहर तापीय परियोजना का निर्माण ग्राम मलावन के निकट एटा में प्रस्तावित है। प्रस्तावित स्थल से 10 कि0मी0 की परिधि में कोई भी राष्ट्रीय पार्क, वन्यजीव अभ्यारण्य, रिजर्व बाघ, हाथी कारीडोर नहीं है, तथा प्रस्तावित स्थल पर वनस्पति और प्राणि जगत की कोई दुर्लभ संकटापन्न विशिष्ट प्रजाति नहीं पायी जाती है।

भवदीय,

(सेम्मारन एम.)
प्रभागीय निदेशक
सामाजिक वानिकी प्रभाग
एटा।

पत्रांकः—1342/14—1 समदिनांकित।

प्रतिलिपि अधीक्षण अभियन्ता विधुत जनपद निर्माण मंडल कासिमपुर अलीगढ़ को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषित।

(सेम्मारन एम.)
प्रभागीय निदेशक
सामाजिक वानिकी प्रभाग
एटा।

Annexure -6

No. 22(30)/2012-D(Coord)
Government of India
Ministry of Defence

R. No. 216 'B' Wing
Sena Bhavan, New Delhi,
dated 24th June, 2013.

To,

Shri S.P. Srivastava,
Chief Engineer (Project),
M/s Jawaharpur Vidyut Utpadan Nigam Limited,
3rd Floor, Shakti Bhawan Extension,
14- Ashok Marg
LUCKNOW-226001

Subject; No Objection Certification (NOC) for construction of Building (Thermal Power Project) around Airport- -reg.

Sir,

I am directed to refer to your letter No. 1643-Plg/ UMPP/ Jawaharpur/ Clearance, dated 11.09.2012 on the above subject and to say that Ministry of Defence has no objection to the construction of Building (Thermal Power Project) around Airport subject to the following conditions:

a) The vertical extent (highest point) of the chimney shall not exceed 280 Meters (275 meters + 05 meters aviation lights) above ground level / 446 meters above mean sea level.

b) Standard obstruction markings and lightings on the met mast shall be provided by the company. Provision shall be made for standby power supply to keep the obstruction lights ÓN' during power failure.

c) High intensity flashing white lights shall be installed on top of the chimney followed lights at uniform interval of 105 meters to ground level by the company as per International Civil Aviation Organisation (ICAO) standards as stipulated in ICAO Annex-14. The lights shall be kept ÓN' at all times.

2./-

d) Periodic maintenance of obstruction marking/ lighting to be carried out by the company at regular intervals to keep them in visible/ serviceable condition.

e) No other extension/ tall structure to be constructed / added by the applicant to the chimneys.

f) Validity of this NOC is five years from the date of issue. If construction for which NOC has been issued, does not complete within five years of issue or found to be in deviation from original proposal the NOC shall be deemed null and void. It will be the responsibility of the applicant to obtain fresh NOC for the proposal.

g) The commencement, completion of the works and installation of obstruction lights should be intimated to Air Officer Commanding, AF Station, Agra and Directorate of Ops (Navy), Air HQ, Rafi Marg, New Delhi.

h) Required Security clearance should be obtained through MHA/IB and the other agencies of the Indian representatives to be employed by the company in India.

Yours faithfully,

Rajesh Choudhary

(Rajesh Choudhary)
Under Secretary to the Govt. of India.
Tel. No. 2301 2729

Copy to:

1. US D (N-II/Ops)- w.r.t. MOD ID No. 5/5/10- D(N-II/Ops)(495), dated 11.02.2012.
2. DO(GS-III)-w.r.t. MOD ID No. 23(1)/2013- D(GS-III), dated 11.06.2013.
3. SO D(Air-II)-w.r.t. . MOD ID No. 3(27)/2012-D(Air-II), dated 06.11.2012.

भारतीय विमानपत्तन प्राधिकरण
AIRPORTS AUTHORITY OF INDIA

AAI/RHQ NR/ATM/NOC/2015/124/2703-2705 Date: 20.05.2015

To,
Chief Engineer, Jawaharpur Vidyut Utpadan Nigam Ltd,
General Manager, Harduaganj Thermal Power Station,
Kasimpur Distt:Aligarh,
Uttar Pradesh-202127

No. KB-[illegible]/1x660MW
Dt. 12/06/15

Subject: No Objection Certificate for Height Clearance

This NOC is issued by Airports Authority of India (AAI) in pursuance of responsibility conferred by and as per the provisions of Govt. of India (Ministry of Civil Aviation) order SO84 (E) dated 14th Jan. 2010 for Safe and Regular Aircraft Operations.

1. References:

NOC ID	PANT/NORTH/B/0313115/92778
Applicant Letter	Dated 09.02.2015

2. NOC Details for Height Clearance:

Applicant Name	**Chief Engineer, Jawaharpur Vidyut Utpadan Nigam Ltd**
Type of Structure	Chimney
Site Address	Jawaharpur Thermal Power Project, Malawan, 18 Kms frm Etah Town on NH-91, Distt. Etah, Uttar Pradesh-207001
Site Co-ordinates	27 29 38 N – 78 49 28 E
Site Elevation AMSL (in Mtrs)	**166.00 Mtrs (One Hundred Sixty Six only)**
Permissible height above Ground Level(in Mtrs)	**280.00 (Two Hundred Eighty only)**
Permissible Top Elevation AMSL (in Mtrs)	**446.00 Mtrs (Four Hundred Forty Six only)**

3. This NOC is subject to the terms and conditions as given below:

(A) The site-elevation and site coordinates provided by the applicant are taken for calculation of the permissible top elevation for the proposed structure. If, however, at any stage it is established that the actual data is different from the one, provided by the applicant, this NOC will be invalid.

(B) The issue of the 'NOC' is further subject to the provisions of Section 9-A of the Indian Aircraft Act, 1934 and those of any notifications issued there under from time to time including the Aircraft(Demolition of Obstruction caused by buildings and trees etc.) Rules,1994.

(C) No radio/TV Antenna, lighting arresters, staircase, Mumtee, Overhead water tank and attachments of fixtures of any kind shall project above the Permissible Top Elevation **446.00 Mtrs**, indicated in para 2.

(D) The use of oil fired or electric fired furnace is mandatory, within 8 KM of the Aerodrome Reference Point.

12/6/15

(E) The certificate is valid for a period of 7 years from the date of its issue. If the building/structure/ Chimney is not constructed & completed within the period, the applicant will be required to obtain a fresh 'NOC' from the Designated Officer of Airports Authority of India. The date of completion of Building/Structure/Chimney should be intimated to this office of AAI. Request for revalidation of NOC will not be entertained after the expiry of its validity period.

(F) No light or a combination of lights which by reason of its intensity, configuration or colour may cause confusion with the aeronautical ground lights of the Airport shall be installed at the site at any time, during or after the construction of the building.

(G) The applicant will not complain/claim compensation against aircraft noise, vibrations, damages etc caused by aircraft operations at or in the vicinity of the airport.

(H) Day markings & night lighting with secondary power supply shall be provided as per the guidelines specified in chapter 5 and appendix 6 of Civil Aviation Requirement Series 'B' Part I Section 4, available on DGCA India website: www.dgca.nic.in

(I) The applicant is responsible to obtain all other statutory clearances from the concerned authorities including the approval of building plans as this NOC for height is for the purpose of 'to ensure the safe and regular aircraft operations' and shall not be used as document for any other purpose/claim whatsoever, including ownership of land etc.

(J) This NOC has been issued w.r.t. the Civil Airports as notified in SO 84(E). Applicant needs to seek separate NOC from Defence, if the site lies within jurisdiction of Defence Airport.

This certificate is issued for "HEIGHT CLEARANCE ONLY" with the approval of Competent Authority for Permissible Top Elevation 446.00.70 Mtrs.

(S.S.Bhardwaj)
Asstt. General Manager(ATC-NOC)
For General Manager(ATM),NR

Copy to :

1. The Executive Director(ATM), AAI, Rajiv Gandhi Bhavan, Safdarjung Airport, New Delhi-110003
2. The Airport Director, Civil Airport, Pantnagar
3. Guard File

Annexure - B

संख्या- 5257 /09-27-सिं0-4

प्रेषक,

प्रभू दयाल,
अनु सचिव,
उत्तर प्रदेश शासन।

सेवा में,

प्रमुख अभियन्ता,
सिंचाई विभाग, उ0प्र0,
लखनऊ।

सिंचाई अनुभाग-4 लखनऊः दिनांकः 9 नवम्बर, 2009

विषयः जनपद एटा में स्थापित की जाने वाली जवाहर तापीय विद्युत परियोजना के लिये जलापूर्ति हेतु सैद्धान्तिक सहमति एवं अनापत्ति प्रमाण पत्र।

महोदय,

उपर्युक्त विषयक श्री जी0डी0सिंघल, बोडल एवं वरिष्ठ स्टाफ अधिकारी, प्रमुख अभियन्ता, सिंचाई विभाग के पत्र संख्या-जी-1505/अधि-5/नोडल, दिनांक 05-11-09 के संदर्भ में तथा दिनांक 22-10-09 को हुई बैठक में लिये गये निर्णय के क्रम में मुझे यह कहने का निदेश हुआ है कि जनपद एटा में 2X660 मेगावाट तापीय परियोजना को 53 क्यूसेक जल निचली गंगा नहर प्रणाली स्रोत से बचत के जल में से उपलब्ध कराने हेतु अनापत्ति एवं सैद्धान्तिक सहमति प्रदान की जाती है। कृपया तदनुसार अपने स्तर से अग्रत्तर कार्यवाही सुनिश्चित करें।

4520/AMD-5/09

13/11

भवदीय,

(प्रभू दयाल)
अनु सचिव।

(मनोज सहगल)
अध्यक्ष एवं प्रबन्ध निदेशक
उ0प्र0 पावर कारपोरेशन लि0

संख्या एवं दिनांक यथोपरि।

प्रतिलिपि निम्नलिखित को सूचनार्थ एवं आवश्यक कार्यवाही हेतु प्रेषितः-

(1) प्रमुख सचिव, ऊर्जा, उत्तर प्रदेश शासन, लखनऊ।
(2) अध्यक्ष एवं प्रबन्ध निदेशक, उत्तर प्रदेश पावर कारपोरेशन लि0, लखनऊ को उनके पत्र संख्या-1839 गाएल/यूएमपीसी, दिनांक 13-10-09 के संदर्भ में।

आज्ञा से,

अनु सचिव।



को हरी झंडी दिखाकर रवाना करते अधिकारी। अमर उजाला

ाल बेटियों से स्कूल पहुंचने का आह्वान

ी बचाओ बेटी पढाओ अभियान के तहत शुक्रवार को राजकीय ालेज की छात्राओं ने नगर पंचायत अतर कन्या महाविद्यालय की के साथ स्कूल चलो रैली निकाली। शुभारंभ प्रधानाचार्य अनीता ीद्यालय के पूर्व प्राचार्य डॉ. अजीत गुप्ता ने किया। विद्यालय बोएड प्रशिक्षित छात्राओं ने नगर को चार टोलियों में रहकर क क्षेत्र के घर घर जाकर बेटियों-अभिभावकों से बेटियों को का आह्वान किया। इस दौरान राजकुमारी दिनकर, अनीसा ्. निधी सिंह, शबनम खान, नीलम चक्रवर्ती, पदमावती सिंह, ना देवी, रजनी देवी, नेहा राठी मौजूद रही।

किया आईटीआई में रोजगार मेला 18 को



भारंभ

में योग

त्साहित

स्कूल चलो
पा चुके
उपस्थिति
क्षाओं का
बढ़ा रहा
र रहे हैं।
नुसार यज्ञ
ति देकर
ना की।

कासगंज। राजकीय औद्योगिक प्रशिक्षण संस्थान किसौली में 18 अप्रैल को प्रातः 9 बजे रोजगार मेला आयोजित होगा।

सिमें वीवो मोबाइल इंडिया कंपनी द्वारा टेस्ट लेकर प्रशिक्षुओं का चयन किया जाएगा। ऐसे प्रशिक्षणार्थी जिन्होंने सरकारी अथवा निजी आईटीआई से इलेक्ट्रानिक्स या इलैक्ट्रीशियन में आईटीआई परीक्षा उत्तीर्ण की है, जिनकी आयु 18 से 23 वर्ष की है, इसके लिए मान्य है।

इच्छुक अभ्यर्थी 17 अप्रैल तक संस्थान में अपना निशुल्क पंजीकरण करा लें। चयन हेतु अपने समस्त मूल प्रमाण पत्र एवं उनकी छाया प्रतियों के साथ संस्थान में उपस्थित होना सुनिश्चित करें। रोजगार मेला किसौली में 18 अप्रैल को प्रातः 9 बजे से शुरू होगा। ब्यूरो

आयोजन 14 अप्रैल को अपराह्न एक बजे, एसकेवी उच्चतर माध्यमिक विद्यालय बांकनेर कासगंज में किया जाएगा।

डीआईओएस आरएस सिंह राजपूत ने बताया कि मुख्य अतिथि माध्यमिक शिक्षा राज्य मंत्री संदीप सिंह होंगे। अध्यक्षता जिलाधिकारी आरपी सिंह करेंगे। विशिष्ट अतिथि विधायक सदर देवेंद्र सिंह राजपूत, विधायक अमांपुर देवेंद्र प्रताप सिंह तथा विधायक पटियाली ममतेश शाक्य व अन्य जनप्रतिनिधि उपस्थित रहेंगे। ब्यूरो

कार्यालय अधिशासी अभियंता विद्युत वितरण खण्ड मांट, दक्षिणांचल विद्युत वितरण निगम लि., मथुरा

विज्ञप्ति- एतद्द्वारा विद्युत परिरक्षण खण्ड-हाथरस द्वारा 132 के.वी. मांट बामौली डबल सर्किट विद्युत लाईन पर कार्य कराये जाने के कारण दिनांक 13.04.2018 से दिनांक 15.04.2018 तक सुबह 10.00 बजे से सायं 15.00 बजे तक 132 के.वी. सबस्टेशन मांट से पोषित 33 के.वी. विद्युत उपकेन्द्र, नौहझील एवं सुरीर के समस्त ग्रामों व कस्बों की विद्युत आपूर्ति बाधित रहेगी। **-रघुवीर सिंह,** अधिशासी अभियंता

पत्रांक- 2792/वि.वि.ख.मांट.(म.)
दि.12.4.18/adpro-18003696

कार्यालय परियोजना प्रबन्धक (यूनिट-17)
कन्स्ट्रक्शन एण्ड डिजाइन सर्विसेज,
उत्तर प्रदेश जल निगम, कृष्णा नगर, मथुरा
अल्पकालीन ई-निविदा सूचना
पत्रांक : 577 / एम-14 / 53
दिनांक : 12.04.2018

उत्तर प्रदेश जल निगम, की ओर से जनपद-मथुरा के राजकीय उद्यान जवाहर बाग मथुरा के चहारदीवारी के निर्माण कार्य की अनु0लागत रू. 213.45 लाख एवं धरोहर धनराशि रू. 4.27 लाख हेतु दिनांक 01.05.2018 के 17.00 बजे तक ई-निविदाए आमन्त्रित की जाती है। उक्त कार्य हेतु निविदा की तकनीकी बिड दिनांक 03.05.2018 को 15.30 बजे कार्यालय परियोजना प्रबन्धक यूनिट-17, सी एण्ड डी एस, उ0प्र0 जल निगम मथुरा में खोली जायगी। ई-निविदा प्रपत्र दिनांक 14.04.2018 से दिनांक 01.05.2018 के मध्य उत्तर प्रदेश सरकार की e-procurement पोर्टल साईट https://etender.up.nic.in से डाउनलोड किये जा सकते है। ई-निविदा प्रपत्र का मूल्य रू. 10000.00 + 12% GST (as applicable) अतिरिक्त देय होगा। विस्तृत निविदा सूचना सी एण्ड डी एस, उत्तर प्रदेश जल निगम की वेबसाइट www.cdsupjn.org एवं e-procurement की वेबसाइट https://etender.up.nic.in पर उपलब्ध है।

18-ए न्याय मार्ग, इलाहाबाद - 211 001

पत्रांक - अप्रिसआयोग/वि-487/XI/2018-19 दिनांक - 12 अप्रैल 2018

विज्ञप्ति-115 (46)

याचिका सं- 28255/2014 हॉप्रतिमा मिश्रा बनाम उ0प्र0 राज्य व अन्य में माo उच्च न्यायालय, इलाहाबाद द्वारा पारित आदेश दिनांक 22.05.2014 के अनुपालन में शिक्षा निदेशक, उच्च शिक्षा द्वारा सहायक आचार्य (असिस्टेन्ट प्रोफेसर) भू-गर्भ विज्ञान का 01 पद अनुसूचित जाति के स्थान पर "अन्य पिछड़ा वर्ग" में अधियाचित किये जाने के फलस्वरूप आयोग की बैठक सं0-973 दिनांक 09.04.2018 में लिये गये निर्णयानुसार विज्ञापन सं0-46 में विज्ञापित भू-गर्भ विज्ञान का 01 पद पुनः अन्य पिछड़ा वर्ग के अन्तर्गत विज्ञापित किया जाता है। विज्ञापन का विस्तृत विवरण आयोग के पोर्टल www.upheseonline.in एवं आयोग की वेबसाइट www.upheac.org पर अपलोड है।

सचिव

उत्तर प्रदेश उच्चतर शिक्षा सेवा आयोग
18-ए न्याय मार्ग, इलाहाबाद - 211 001

पत्रांक - अप्रिसआयोग/वि-117/XI/2018-19 दिनांक - 12 अप्रैल 2018

विज्ञप्ति-116 (46)

विज्ञापन सं0 46 के अन्तर्गत विज्ञापित शिक्षा शास्त्र, अंग्रेजी एवं संस्कृत विषयों के सहायक आचार्य (असिस्टेंट प्रोफेसर) पदों पर दिनांक 07 मई, 2018 से दिनांक 31 मई, 2018 तक के होने वाले साक्षात्कार का कार्यक्रम आयोग के पोर्टल www.upheseonline.in पर क्रमशः जारी है। साक्षात्कार हेतु चयनित अभ्यर्थी अपना साक्षात्कार पत्र आयोग के पोर्टल से दिनांक 14.04.2018 के अपरान्ह 02:00 बजे से डाउनलोड कर सकते है। साक्षात्कार हेतु आमंत्रित अभ्यर्थियों के साक्षात्कार सम्बन्धी सूचना उनके द्वारा दिये गये मोबाइल नम्बर पर एस.एम.एस. एवं उनके ई-मेल पर प्रेषित की जा रही है।

सचिव

प्रसार भारती

भारत का लोक सेवा प्रसारक
दूरदर्शन केन्द्र (पीजीएफ): मथुरा

पत्रांक-मथुरा-39 (4)/2018-जी/859 दिनांकः 13.04.2018

विज्ञापन

दूरदर्शन (पीजीएफ), मथुरा द्वारा कार्यालय से सम्बन्धित कार्यों को कराने हेतु कुशल/अर्धकुशल/अकुशल मजदूर उपलब्ध कराने हेतु निविदाएं आमंत्रित की जाती हैं। निविदाएं प्राप्त करने की अंतिम तिथि 24.04.2018 दोपहर 2 बजे तक है। और प्राप्त निविदाएं दिनांक 24.04.2018 को सायं 3 बजे अधोहस्ताक्षरी द्वारा खोली जाएंगी। निविदा भरने हेतु निविदा की शर्तें एवं प्रारूप से सम्बन्धित विवरण किसी भी कार्यालय दिवस में प्रातः 10 बजे से सायं 5 बजे तक दूरदर्शन (पीजीएफ) मथुरा से प्राप्त कर सकते है।

-पी.सी. शर्मा
केन्द्र प्रभारी

JAWAHARPUR VIDYUT UTPADAN NIGAM LTD.

2X660MW Jawaharpur Thermal Power Project
Near Village Malawan Distt. Etah (U.P.)

PRESS NOTE

It is to inform that 2X660MW Coal Based Supercritial, Jawaharpur Thermal Power Project at Malawan Distt: Etah (U.P.) has been accorded Environmental clearance by Ministry of Environment, Forest and Climate Change, Govt. of India and copies of clearance letteer are available with the U.P. State Pollution Control Board and may also be seen at the website of MoEF & CC at http://envfor.nic.in

Sd/-
(U.S. Gupta)
Chief Engineer
Jawaharpur Thermal Power Project,
Malawan Dist: Etah-207001

Letter-07/DL-12.418/Adpro-18003710

GOVERNMENT OF INDIA
MINISTRY OF ROAD TRANSPORT AND HIGHWAYS

Office of the Superintending Engineer, NH Circle, PWD, Lucknow

NOTICE INVITING RFP

Bid/Package No.:- 1281/162 Yata - NH Circle/18 Dated: 12-04-2018

Request fo Proposal (RFP) for selection of Authority's Engineer for Supervision of Rehabilitation and up-gradation of existing pavement to two lane with paved shoulder from ch. 323.745 to km. 351.000 (Balrampur to Tulsipur section) of NH-730 - including two lane paved shoulder with service road on both sides for a cumulative length of 3.292 km and a two lane rob with service roads on both sides of length 893m including approaches in Balrampur District in the state

यात्रियों ने कथित तौर पर हमला किया और उन्हें चलती ट्रेन से बाहर फेंक दिया।

जोधपुर पुलिस की ओर से दाखिल अपील पर अधिवक्ता से मंगलवार को जवाब देने के निर्देश दिये।

सुषमा ने बहरामी से आतंकवाद पर चर्चा की

नई दिल्ली। विदेश मंत्री सुषमा स्वराज ने शुक्रवार को अफगानिस्तान के रक्षा मंत्री लेफ्टिनेंट जनरल तारिक शाह बहरामी से बातचीत की। बातचीत के दौरान बहरामी ने सुषमा स्वराज को अफगानिस्तान के आंतरिक मेलमिलाप की प्रक्रिया और सीमापार आतंकवाद से निपटने के प्रयासों की जानकारी दी। विदेश मंत्रालय ने बताया कि बहरामी ने अफगानिस्तान सरकार द्वारा हाल में की गई आंतरिक मेलमिलाप की पहल के बारे में अपने आकलन को साझा किया।

जवाहरपुर विद्युत उत्पादन निगम लि.

2X660 मे.वा.जवाहरपुर तापीय विद्युत परियोजना, मलावन, एटा

प्रेस विज्ञप्ति

समस्त को सूचित करना है कि 2x660 मे.वा. कोयला आधारित सुपर क्रिटिकल जवाहरपुर तापीय विद्युत परियोजना, मलावन एटा की स्थापना हेतु पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, भारत सरकार द्वारा पर्यावरणीय स्वीकृति प्रदान कर दी गई है एवं पर्यावरणीय स्वीकृति पत्र की प्रति उ.प्र. राज्य प्रदूषण नियंत्रण बोर्ड के पास उपलब्ध है तथा इसे पर्यावरण, वन एवं जलवायु परिवर्तन मंत्रालय, भारत सरकार की Website http://envfor.nic.in पर देखा जा सकता है।

(यू.एस.गुप्ता) मुख्य अभियन्ता

2X660MW जवाहरपुर तापीय विद्युत परियोजना, मलावन

एटा, 207001

STP at JTPS



ETP at JTPS



Rain Water Harvesting Pond at JTPS



Green belt development Jawaharpur TPS



Green belt development Jawaharpur TPS



Green belt development Jawaharpur TPS



Green belt development Jawaharpur TPS





South side of Ash Dyke 2